COMPLETION REPORT

1.	Name of Work	:	IMPROVEMENTS & ASPHALTING MAIN ROAD & CROSS ROADS AT BHUVANESHWARI NAGARA IN BAGALAGUNTE WARD NO.14
2.	Sanctioned Estimate No. & Dt	:	ತಾಸಾಇ. ಬಿಬಿಎಂಪಿ/13-14 ದಿ 30.10.2013
3.	Head of Account which is Chargeable	:	
4.	Work Order No. & Dt	:	ಬೆಇ/DD/317/13-14 ದಿ 4.3.2014
5.	Name of Contractor	:	SRI.B.MOHAN KUMAR
6a.	Time stipulated for completion of work	:	90 days
b.	Delay in execution of work	:	—
7.	Measurement recorded in	:	M.B. No. 1217 Page No. 121661 to 121667
8.	Check measurement of the Asst.	:	M.B. No. 1217 Page No. 121661 to 121667
	Asst. Exe. Eng. / Exe. Eng	:	
9.	Name of the Office / Official	:	—
	incharge of the work	:	—
10.	a) Asst. Engineer		D-5 ಪಾಲಿಕೆ
	b) Asst. Exe. Engineer		ಶಿವರಾಜು

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
2 ಲಕ್ಷ	1984044	—	15956

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER
W.14

ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER
ACCOUNTS SUPTD. /
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore

Scanned by CamScanner